

# NOI for coverage under Stormwater General Permit for Construction Activity

version 1.18

(Submission #: 3C1-4QQ3-47E0, version 2)

PRINTED ON 6/19/2019

Summary			
<b>Submission #:</b>	3C1-4QQ3-47E0	<b>Date Submitted:</b>	Not Submitted
<b>Form:</b>	NOI for coverage under Stormwater General Permit for Construction Activity	<b>Status:</b>	Draft
<b>Applicant:</b>	Joseph Ruggiero	<b>Active Steps:</b>	Form Submitted
<b>Reference #:</b>			
<b>Description:</b>	NOI for coverage under Stormwater General Permit for Construction Activity		

**Notes**  
There are currently no Submission Notes.

## Details

**Owner/Operator Information****Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)**

Regeneron Pharmaceuticals, Inc.

**Owner/Operator Contact Person Last Name (NOT CONSULTANT)**

Underwood

**Owner/Operator Contact Person First Name**

Gerald

**Owner/Operator Mailing Address**

81 Columbia Turnpike

**City**

Rensselaer

**State**

NY

**Zip**

12144

**Phone**

5183607121

**Email**

NONE PROVIDED

**Federal Tax ID**

13-3444607

**Project Location****Project/Site Name**

Building 27, Building 47, Substation / Tempel Lane Campus

**Street Address (Not P.O. Box)**

401 Tempel Lane

**Side of Street**

North

**City/Town/Village (THAT ISSUES BUILDING PERMIT)**

East Greenbush

**State**

NY

**Zip**

12061

**County**

CHEMUNG

**DEC Region**

4

**Name of Nearest Cross Street**

Red Mill Road

**Distance to Nearest Cross Street (Feet)**

5800

**Project In Relation to Cross Street**

North

**Tax Map Numbers Section-Block-Parcel**

144-3-5.1

**Tax Map Numbers**

144

**1. Coordinates**

Provide the Geographic Coordinates for the project site. The two methods are: - Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates. - The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

**Navigate to your location and click on the map to get the X,Y coordinates**

42.6361609,-73.71668030000001

**Project Details****2. What is the nature of this project?**

New Construction

**3. Select the predominant land use for both pre and post development conditions.****Pre-Development Existing Landuse**

Other

**Other**

Brush| Wooded area

**Post-Development Future Land Use**

Commercial

**3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.**

NONE PROVIDED

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage)within the disturbed area. \*\*\* ROUND TO THE NEAREST TENTH OF AN ACRE. \*\*\*

**Total Site Area (acres)**

130.71

**Total Area to be Disturbed (acres)**

18.23

**Existing Impervious Area to be Disturbed (acres)**

.14

**Future Impervious Area Within Disturbed Area (acres)**

7.25

**5. Do you plan to disturb more than 5 acres of soil at any one time?**

No

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

A (%)

0

B (%)

0

C (%)

0

D (%)

100

7. Is this a phased project?

Yes

8. Enter the planned start and end dates of the disturbance activities.

**Start Date**

04/01/2019

**End Date**

09/01/2020

9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.

Mill Creek

9a. Type of waterbody identified in question 9?

Wetland/Federal Jurisdiction On Site (Answer 9b)

Stream/Creek On Site

**Other Waterbody Type Off Site Description**

NONE PROVIDED

9b. If "wetland" was selected in 9A, how was the wetland identified?

Delineated by Army Corps of Engineers

10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-15-002?

No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-15-002?

No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?

No

If No, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as an E or F on the USDA Soil Survey?

If Yes, what is the acreage to be disturbed?

NONE PROVIDED

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?

No

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?

No

16. What is the name of the municipality/entity that owns the separate storm sewer system?

NONE PROVIDED

17. Does any runoff from the site enter a sewer classified as a Combined Sewer?

No

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?

No

19. Is this property owned by a state authority, state agency, federal government or local government?

No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)

No

### Required SWPPP Components

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?

Yes

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?

Yes

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?

Yes

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

Professional Engineer (P.E.)

SWPPP Preparer

Jacobs Engineering

Contact Name (Last, Space, First)

DiBello Louis

Mailing Address

2 Ash Street, 3TB 1st Floor

City

Conshohocken

State

PA

Zip

19428

Phone

610-238-1092

**Email**

Louis.Dibello@jacobs.com

**Download SWPPP Preparer Certification Form**

Please take the following steps to prepare and upload your preparer certification form: 1) Click on the link below to download a blank certification form 2) The certified SWPPP preparer should sign this form 3) Scan the signed form 4) Upload the scanned document

[Download SWPPP Preparer Certification Form](#)

Please upload the SWPPP Preparer Certification - Attachment

[Appx F -SWPPP seal.pdf](#)

Comment: NONE PROVIDED

**Erosion & Sediment Control Criteria**

25. Has a construction sequence schedule for the planned management practices been prepared?

Yes

26. Select all of the erosion and sediment control practices that will be employed on the project site:

**Temporary Structural**

Check Dams  
Construction Road Stabilization  
Dust Control  
Sediment Basin  
Silt Fence  
Stabilized Construction Entrance  
Storm Drain Inlet Protection

**Biotechnical**

None

**Vegetative Measures**

Mulching  
Seeding  
Topsoiling

**Permanent Structural**

Riprap Slope Protection  
Rock Outlet Protection

**Other**

NONE PROVIDED

**Post-Construction Criteria**

\* IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

Preservation of Undisturbed Area

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)

0.68

29. Post-construction SMP Identification

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques (Volume Reduction) and Standard SMPs with RRv Capacity that were used to reduce the Total WQv Required (#28). Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice. Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. (acre-feet)

0.18

31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)?

No

If Yes, go to question 36. If No, go to question 32.

32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)

.132

32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)?

Yes

If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP. If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. SMPs

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRv Provided in #30). Also, provide the total impervious area that contributes runoff to each practice selected. NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question #29. (acre-feet)

1.29

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).

1.47

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?

Yes

If Yes, go to question 36. If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a), if applicable.

**CPv Required (acre-feet)**

0.73

**CPv Provided (acre-feet)**

1.65

36a. The need to provide channel protection has been waived because:

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applicable.

**Overbank Flood Control Criteria (Qp)****Pre-Development (CFS)**

111.25

**Post-Development (CFS)**

100.12

**Total Extreme Flood Control Criteria (Qf)****Pre-Development (CFS)**

196.52

**Post-Development (CFS)**

177.7

37a. The need to meet the Qp and Qf criteria has been waived because:

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

Yes

If Yes, Identify the entity responsible for the long term Operation and Maintenance

NONE PROVIDED

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.

Based on the soils map below the site contains Type "D" soils specifically Hudson Silt Loam (HuB, HuC and HuE), and Rhinebeck Silt Loam (RhB). Average infiltration rates derived from USDA, information ranges from 0.50 to as low as 0.13 in/hr. During site observations it has been noted that standing water in pervious areas and excavated areas maintain standing water for multiple days. with the low infiltration rates and site observations, the entire water quality volume could not be treated using runoff reduction techniques due to these site constraints. To meet the NYS Stormwater Design Manual (SWDM) requirements the minimum Runoff Reduction Volume (RRv) will be meet

**Post-Construction SMP Identification****Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs**

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

**RR Techniques (Area Reduction)**


---

Round to the nearest tenth

**Total Contributing Acres for Conservation of Natural Area (RR-1)**



0

Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)

0

Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Acres for Tree Planting/Tree Pit (RR-3)

0

Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)

0

Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)

0

RR Techniques (Volume Reduction)

---

Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)

0

Total Contributing Impervious Acres for Vegetated Swale (RR-5)

0

Total Contributing Impervious Acres for Rain Garden (RR-6)

0

Total Contributing Impervious Acres for Stormwater Planter (RR-7)

0

Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)

0

Total Contributing Impervious Acres for Porous Pavement (RR-9)

0

Total Contributing Impervious Acres for Green Roof (RR-10)

0

Standard SMPs with RRv Capacity

---

Total Contributing Impervious Acres for Infiltration Trench (I-1)

0

Total Contributing Impervious Acres for Infiltration Basin (I-2)

0

Total Contributing Impervious Acres for Dry Well (I-3)

0

Total Contributing Impervious Acres for Underground Infiltration System (I-4)

0

Total Contributing Impervious Acres for Bioretention (F-5)

2.07

Total Contributing Impervious Acres for Dry Swale (O-1)

NONE PROVIDED

Standard SMPs

---

Total Contributing Impervious Acres for Micropool Extended Detention (P-1)

0

Total Contributing Impervious Acres for Wet Pond (P-2)

0

Total Contributing Impervious Acres for Wet Extended Detention (P-3)

0

Total Contributing Impervious Acres for Multiple Pond System (P-4)

0

Total Contributing Impervious Acres for Pocket Pond (P-5)

5.16

Total Contributing Impervious Acres for Surface Sand Filter (F-1)

0

Total Contributing Impervious Acres for Underground Sand Filter (F-2)

0

Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)

0

Total Contributing Impervious Acres for Organic Filter (F-4)

0

Total Contributing Impervious Acres for Shallow Wetland (W-1)

0

Total Contributing Impervious Acres for Extended Detention Wetland (W-2)

0

Total Contributing Impervious Acres for Pond/Wetland System (W-3)

0

Total Contributing Impervious Acres for Pocket Wetland (W-4)

0

Total Contributing Impervious Acres for Wet Swale (O-2)

0

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)

---

Total Contributing Impervious Area for Hydrodynamic

0

Total Contributing Impervious Area for Wet Vault

0

Total Contributing Impervious Area for Media Filter

0

"Other" Alternative SMP?

0

Total Contributing Impervious Area for "Other"

NONE PROVIDED

Provide the name and manufacturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

**Manufacturer of Alternative SMP**

NONE PROVIDED

**Name of Alternative SMP**

NONE PROVIDED

**Other Permits**

40. Identify other DEC permits, existing and new, that are required for this project/facility.

None

If SPDES Multi-Sector GP, then give permit ID

NONE PROVIDED

If Other, then identify

NONE PROVIDED

41. Does this project require a US Army Corps of Engineers Wetland Permit?

No

If "Yes," then indicate Size of Impact, in acres, to the nearest tenth

NONE PROVIDED

42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

NYR11E849

**MS4 SWPPP Acceptance**

43. Is this project subject to the requirements of a regulated, traditional land use control MS4?

Yes - Please attach the MS4 Acceptance form below

If No, skip question 44

44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

Yes

**MS4 SWPPP Acceptance Form Download**

Download form from the link below. Complete, sign, and upload.

[MS4 SWPPP Acceptance Form](#)

**MS4 Acceptance Form Upload - Attachment**

NONE PROVIDED

Comment: NONE PROVIDED

**Owner/Operator Certification**

[Owner/Operator Certification Form Download](#)

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.

[Owner/Operator Certification Form \(PDF, 45KB\)](#)

**Upload Owner/Operator Certification Form \* - Attachment**

[owner sign.pdf](#)

Comment: NONE PROVIDED

#### Attachments

Date	Attachment Name	Context	
04/18/2019 11:33 AM	owner sign.pdf	v2 - Owner/Operator Certification	<input type="checkbox"/>
04/18/2019 11:18 AM	Appx F -SWPPP seal.pdf	v2 - Required SWPPP Components	<input type="checkbox"/>

#### Status History

Date	User	Processing Status
4/18/2019	Joseph Ruggiero	Draft

#### Processing Steps

Step Name	Assigned To/Completed By	Date Completed
Form Submitted	Joseph Ruggiero	
Deemed Complete	Toni Cioffi	